

NAME OF DIVISION : - JAMUNAMUKH-HOJAI-LUMDING DIVISION (IRRIGATION) HOJAI, ASSAM

PROGRESS REPORT OF ONGOING SCHEMES/WORKS

Sl. No	Programme	Name of Scheme	NIA (In Hect)	LOCATION		Upto date Financial Progress (Rs in lakh)			Upto date Physical Progress	Remarks
				LAC	BLOCK	AA Amt	Fund recieved	Fin. Progress		
1	2	3	4	5	6	7	8	9	10	11
1	SOPD-G 2020-21	Renovation & Reconstruction of RCC slab culvert,inlet,outlet,cross drain,brick lined main canal D1,D2 and D3 canal and minor and sub minor canal including canal regulator gate and iron (Main Gate) of Division etc. at Jamuna FIS under SOPD-G for the year 2020-21	700	Jamunamukh, Hojai, Lumding	Binnakandi, Jogijan, udali	47.5	0	0.00%	96%	Remaining work will be completed soon.
2	SOPD- 19-20	Repairing & Renovation work of Burhiganga FIS	100	Jamunamukh	Binakandi	195.89341	51.24535	26.15%	97%	Work under progress.
3	M&R (DA)	Renovation & Reconstruction of office building, toilet, car parkng etc. of the Asstt. Executive Engineer, Hojai Sub-Division (I)	NA	Hojai	Jogijan	44.95	26.96956	60.00%	100%	Completed
4	AIBP 14-15	Moudanga & Pachim Moudanga L.I.S. (2 nos. Pts)	380	Jamunamukh	Jogijan	884	309.91374	39.82%	100%	Completed
5	AIBP 14-15	Nabhanga Sibpur L.I.S.	436	Hojai	Jogijan	993	88.79	8.94%	49%	Due to non-payment of bill, the contractors have not resumed the work since 2017. The re-cast estimate have been approved and tender is under process. All the motors and starters got submerged during flood Sept. 2020. But now, forclosure proposal will be submitted shortly as per CE notifiatiion vide No- DDMI/TB-8/1046/2008/Pt-II/89 Dtd- 5/10/21
6	NABARD-RIDF-XIX-2014-15	Kalamonijan LIS	1950	Hojai	Jogijan	3272.495	1675.12	51.26%	52%	Due to non recived of forest clearance from forest department (stage -I forest clearance is approved and stage II approval under progress).
7	NABARD-RIDF-XXV	Panchali MDTW (2 Pts)	20	Jamunamukh	Binnakandi	59.954	0	0	100%	Completed

1	2	3	4	5	6	7	8	9	10	11
9	M&R ,2020-21	Nikhari ELIS (Point No-5) for the year 2020-21	110	Jamunamukh	Binnakandi	28.895 L	100%	Completed
10	M&R ,2021-22	Repairing and renovation of Jaysagar DTW Scheme under M&R (D&A) for the year 2021-22	10	Lumding	udali	6.00 L	100%	Completed
11	M&R ,2021-22	Repairing and renovation of office building of Asstt. Executive Engineer, Lumding Sub-Division at Jurpukhuri ,Hojai under Lumding LAC under M&R (D&A) for the year 2021-22	NA	Lumding	Dhalpukhuri	7.00 L	55%	Remaining work will be completed soon.
12	M&R ,2021-22	Repairing and renovation of Buragaon DTW Scheme under M&R (D&A) for the year 2021-22	10	Lumding	udali	6.00 L	100%	Completed
13	M&R ,2021-22	Estimate for Establishment of New Hojai Circle (Irrigation),Hojai under M&R for 2021-22	NA	Jamunamukh	Binnakandi	9.213 L	100%	Completed
14	M&R ,2021-22	Earth work ,cc lining ,slab culvert, cross drain , outlet , inlet and repairing reshaping of D-2 canal at Jamuna FIS under M&R for the year 2021-22	20	Jamunamukh	Binnakandi	12.993 L	0%	Work not yet started due to rainy season.
15	M&R ,2021-22	Repairing and renovation of office building of Jamunamukh Sub-Division(Irrigation), Doboka under M&R for the year 2021-22	NA	Jamunamukh	Binnakandi	5.00 L	70%	Remaining work will be completed soon.



Executive Engineer
Jamunamukh-Hojai-Lumding Division
Irrigation::Hojai::Assam