


Progress Report of Hojai PHE Division for the month of October, 2022

1. Name of Division	Hojai
2. No. of Sub Division	2
	i) Hojai sub-division
3. Name of Sub - Division	ii) Lunding sub-division
4. Total No of Block under the Division	5
5. Total No of GPs under the Division	67
6. Total No of Villages under the Division	403
7. Total Nos. of Households under the Division	172690

Sl No.	Description	Target	Achivement	Remarks
1	Total Nos. of FHTCs under the Division	172690	48236	As on 31-10-2022, 27.93% of FHTC is achieved
2	Total Nos of FHTCs planned for the FY 2022-23	34939	2492	As on 31-10-2022, 7.13% of FHTC is achieved
3	Total Nos of FHTCs planned for the Month of October	381	382	
4	Total Nos of JJM Retrofitting Schemes	126	122	
5	Total Nos of JJM New Schemes	15	2	
6	Total Nos of School Planned to be provided with Stand alone System	1065	970	As on 31-10-2022, 91.08% school is provided with Tap connection
7	Total Nos of Anganwadi Planned to be provided with Stand alone System	1706	1457	As on 31-10-2022, 85.40% AWC is provided with Tap connection
8	FHTCs planed to covered with New PWSS	117710	-	340 Nos of New schemes are proposed for upcoming SLSSC


 Executive Engineer(PHE)
 Hojai division, Hojai

REPORT ON SBM(G) of HOJAI DISTRICT

S. No	Name of Scheme	Target	Achievement	Remarks
1	Construction of Newly Grown IHHL	8482	6137	Construction of remaining 2345 no.s of IHHL are ongoing
2	Construction of Community Managed Sanitary Complex(CMSC)	308	258	Construction of remaining 50 no.s of CMSC are ongoing
3	Construction of Soak Pits under SUJALAM 1.0 Campaign under Grey Water Management	20	20	Completed
4	Construction of Soak Pits under SUJALAM 2.0 Campaign under Grey Water Management	50	20	Construction of remaining 30 no.s of Soak Pits are ongoing


Member Secretary, DWSC
Hojai District